



## High Quality Control

With regards to the reports given by the Engineers of Wind International Design and Property Development, the deadline of Jumeirah Lakes Towers is end of the year 2008.



*Central Core Reinforcement Wind Tower I*

During the weeks that went by the process of curing was done at Wind Tower I, where it was inspected by JAFZA and the result came out as positive. Currently the reinforcement of the Central Core, Shear Walls and the columns is taking place where by end of the current week the concrete for the central core will be casted and by early next week the concrete for the basements will be casted and from next week on, a basement will be built every two weeks.



*Central core concrete casting Wind Tower I*

The reinforcement is progressing at Wind Tower II where it will be completed by the end of the current week. By early next week the concrete will be casted for the foundation. The web cam however, has been placed at the Wind Tower II site where the progress can be viewed live.



*Reinforcement Wind Tower II*

## Pictures of the Week Wind Tower I



*Reinforcement, casting & Shuttering Material Wind Tower I & II*



*Night shift reinforcement Wind Tower I*



*Concrete casting at the Central Core Wind Tower I*  
<http://www.faravand.org/wind%20process/process%20page.htm>

## Wind Tower II



*Reinforcement Wind Tower II*



*Night shift reinforcement Wind Tower II*



*Final part of reinforcement Wind Tower II*

<http://www.faravand.org/wind%20process/process%20pageII.htm>