



With regards to the reports given by the Engineers of Wind International Design and Property Development, the deadline of Jumeirah Lakes Towers is end of the year 2008.

WIND TOWER I

- In the stage of B4 presently
- Curing of slab B5 finished
- Steel bar fixing for the retaining wall finished
- Kickers casting of the retaining wall done & finished on 21.01.08
- Casting of the main core of B4 will be done today



Steel bar installation for retaining wall Wind Tower I



Kickers casting Wind Tower I

WIND TOWER II

- In the stage of B3
- Curing of the vertical element finished
- Steel bar fixation for the retaining wall is in the progress
- Concrete casting for the retaining wall will be done by end of this week
- Awaiting the climbing shutters for the main core by end of this week



Wind Tower II

****P.s:** Presently there are 3 shifts work in the Wind Tower I & II construction site.
It is non stop working 24 hours a day 7 days a week.

***** WE ARE PROUD TO ANNOUNCE THAT OUR COMPANY HAS BEEN LISED AMONG THE APPROVED LIST OF DEVELOPERS IN U.A.E.**

For more detail go to the following link:

http://dubailand.gov.ae/ld_website/Application/developer_list.pdf

To view more videos go to:
www.windtower.net

Pictures of the week:



Retaining wall steel bar fixation Wind Tower II



Wind Tower II



Wind Tower I after kickers Casting



Wind Tower II



Reinforcement bar fixing of vertical elements in Wind Tower I



Preparing for casting in Wind Tower I



Wind Tower II



Wind Tower I



Wind Tower II

For more picture & videos kindly click on the links below:

<http://www.faravand.org/wind%20process/process%20page.htm>
<http://www.faravand.org/wind%20process/process%20pageII.htm>