



Int'l Design & Property Development Inc.

With regards to the reports given by the Engineers of Wind International Design and Property Development, the deadline of Jumeirah Lakes Towers is end of the year 2008.

WIND TOWER I

- L3 slab casting finished
- Curing of L3 in progress
- L3-L2 vertical element works is in progress
- Steel bar fixing of the vertical elements finished
- Shuttering of the vertical elements of L3-L2 is in progress.



Casting of L3 Wind Tower I

WIND TOWER II

- 75% of the shutters arrived to the construction site
- Shuttering of L1-L2 vertical elements is in progress
- Half of L2 area is prepared for final inspection prior to casting.



Shuttering of Wind Tower II

***** WE ARE PROUD TO ANNOUNCE THAT OUR COMPANY HAS BEEN LISED AMONG THE APPROVED LIST OF DEVELOPERS IN U.A.E. CODE No. 254, ESCROW ACCOUNT WILL BE OPEN VERY SOON.**

For more detail go to the following link:

http://dubailand.gov.ae/ld_website/Application/developer_list.pdf

To view more videos go to:
www.windtower.net

Pictures of the week



Curing of L3 Wind Tower I



Shutters of Wind Tower II



Steel bar fixing in Wind Tower I



Casting of the main core in Wind Tower I



Steel Bar fixing in Wind Tower II



Casting of the main core in Wind Tower I



Night Shift work in Wind Tower I



Shuttering of vertical elements in Wind Tower II



Concrete test for Wind Tower I



Wind Tower II



Reinforcement bar fixing in Wind Tower II



Work progress in Wind Tower II



Wind Tower II



Wind Tower II

For more picture & videos kindly click on the links below:

<http://www.faravand.org/wind%20process/process%20page.htm>

<http://www.faravand.org/wind%20process/process%20pageII.htm>