



Int'l Design & Property Development Inc.

With regards to the reports given by the Engineers of Wind International Design and Property Development, the deadline of Jumeirah Lakes Towers is end of the year 2008.

Greetings from *Wind* for all the investors & wishing you a happy EID & MERRY CHRISTMAS to all.

WIND TOWER I

Fabrication of climbing shutter has completed & will be delivered to Wind site I by next week for central core.

Level 1 (Basement 6 has completed, curing is under progress).

Dewatering in progress, water proofing will start from tomorrow.

Level 2 (Reinforcement of the central core & concrete pouring will be done soon).



Shuttering of Wind Tower I

WIND TOWER II

Fabrication of climbing shutter has completed & will be delivered to Wind site II by next week.

Plastering of Wind II completed.

Water proofing is in progress & 2 walls has completed. Around 365 square meter of vertical membrane retaining wall was installed in Wind II.



Plastering of Wind Tower II

With climbing shuttering method the central core will be minimum 3 levels higher than the slab, so the speed of the construction will be higher in both towers.

*** All the efforts to open the Escrow Account before the deadline is done, although the company had other assets as guarantee. For the time been the auditors are inspecting all the documents in the company & soon will be declared to all, the moment we get the approval to open the account.

To view more videos go to:

www.windtower.net

Pictures of the week:



End stage of shuttering of Wind Tower I



End of basement 6 of Wind Tower I



Central core shuttering of Wind Tower I



Plastering & water proofing of Wind Tower II

For more picture & videos kindly click on the links below:

<http://www.farayand.org/wind%20process/process%20page.htm>
<http://www.farayand.org/wind%20process/process%20pageII.htm>